

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: November 4, 2020

From: Anthony M. Young, P.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek Sewer Project
– Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Go/No-Go Decision by December 18, 2020

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Construction has started. Approximately 43,000 LF of water main has been installed. This is approximately 29% of the total length.
 - WD Malone has 2 mainline crews, a directional drill crew, and a water service crew onsite. Water service connections started this week. An additional service crew will begin work this week.
 - Payment Application No. 3 has been disbursed to WD Malone. Payment Application No. 4 has been submitted.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Construction Start – August 2020
 - Construction Completion – Spring 2022

