

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** September 12, 2018

**From:** George Kalkowsky, P.E.

**Project No.:** 1001.005.001  
1001.008.001

**Subject:** Board Update – Richland/Sandy Creek  
Joint Water Project (Richland WD5),  
Sandy Creek Sewer Feasibility Study

---

Sewer Project Update:

- Interest survey – Sewer survey complete. Extra surveys are on file with Town Clerk Tammy Miller if anyone wishes to go on the record.
  - 939 Respondents – approx. 37% of total mailed out
  - 243 Yes (25.9%)
  - 668 No (71.1%)
  - 28 Other (3.0%)
- B&L will develop a map of the results to facilitate discussion at a future board meeting.

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - Survey completed late August. B&L preparing preliminary design drawings.
  - Wetland Delineation complete. DEC & Army Corps application milestones after we have preliminary design drawings. Permit applications scheduled to be filed by Early December.
  - Soil Borings – CME Associates, Inc. – Borings have been completed.
  - Archeological Study still in progress.
- Project Financing
  - Project Financing Agreement with NYS EFC DWSRF for Short Term Interest Free Financing.
  - Application for Water Infrastructure Improvement Act (WIIA) Grant submitted September 7th. Maximum possible grant: \$3 million.



Water Project Update (cont'd):

- USDA Rural Development financing application submitted – official offer from RD expected by the end of the week.
  - Potential for alternative financing and additional grant.
- Steps to Proceed
  - Engineering Design
  - Easement parcel title search
  - Obtain easements
  - Design completion
  - Regulatory Review / Permitting – Summer 2019 - Winter 2020
  - Bidding
  - TARGET Construction Start – Summer 2019 - Spring 2020

