

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: January 12, 2022

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 147,000 LF of water main has been installed. This is approximately 98% of the total length. Remaining mainline installation is contingent on two directional drills that WD Malone has not completed.
 - 580 water services have been installed. 38 base bid water services have not been installed. These services are contingent on the two directional drills which have not been completed as well as easements which have not been signed.
 - WD Malone shut down for the winter on January 7th. Work will resume in the spring.
 - Payment Application #14 was disbursed to WD Malone. Payment Application #15 will be submitted.
 - Board resolution needed to authorize Tim to sign Payment Applications at Progress Meetings.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Change Order No. 2 has been approved by EFC. USDA RD is awaiting the revised Form E to approve.
 - Resolution Increase to Direct Expenditure line by \$1,280 on the Form E.
- Schedule
 - Construction Restart – April 2022 (anticipated)
 - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. The 15 day public comment period is complete. No response from NYS DEC has been received.

Water Service Area No. 4 Proposal

