

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: January 13, 2021

From: Brett M. McVoy, I.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Final No-Go memo and B&L Agreement Amendment were submitted to REDI. No comments have been received.

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 63,000 LF of water main has been installed. This is approximately 42% of the total length.
 - WD Malone has 1 mainline crew and 1 water service crew onsite. Approximately 326 services have been installed. This is approximately 55% of the total services.
 - Payment Application No. 5 has been disbursed to WD Malone. Payment Application No. 6 has been submitted.
 - The Contractor has indicated they intend to shut-down within the next week for the winter. There is ample time within their Contract such that a winter shut-down does not appear to preclude them from completing the work within the Contract timeframe.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller Application was submitted December 23rd and is currently in review.
- Steps to Proceed
 - Construction Start – August 2020
 - Construction Completion – Spring 2022

