

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: October 13, 2021

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 139,500 LF of water main has been installed. This is approximately 93% of the total length.
 - 427 water services have been installed. This is approximately 73% of the total water services.
 - There are currently one mainline crews and one drill crew onsite.
 - Payment Application #12 was submitted by WD Malone.
 - Pressure reducing valve vault has been moved to Upton Road. Corner of Hilton Road and County Route 62 (Harten property) has been backfilled and hydroseeded.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller's office has approved increasing maximum project cost. A change order with contractor and amendment with B&L will be issued to award all additive areas.
- Schedule
 - Construction Restart – April 2021
 - Substantial Completion – November 2021 (Base Area only)
 - Final Completion – Spring 2022 (Base Area only)
- Additional Sections
 - Contractor time extensions likely to accompany additional sections – Unknown at this time when work will be completed. Schedule will be dependent on material availability and seasonal restrictions.
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. The 15 day public comment period is complete.
- Sandy Pond Inlet Water Services
 - See attached map

