

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: December 8, 2021

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 147,000 LF of water main has been installed. This is approximately 98% of the total length. Remaining mainline installation is contingent on two directional drills that WD Malone has not completed.
 - 490 water services have been installed. This is approximately 82% of the total water services.
 - There is currently two service crews onsite. One crew is working on Upton Road and one crew is working on County Route 2 in Richland.
 - Payment Application #13 was disbursed to WD Malone. Payment Application #14 will be submitted.

- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller's office has approved increasing maximum project cost. Change Order No. 2 and B&L Amendment No. 3 are pending review and approval from Town Boards.
 - Increase to Technical Work Force Account line on the Form E

- Schedule
 - Construction Restart – April 2021
 - Substantial Completion – December 31, 2022* (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023* (Base Bid and Additives No. 1 - 9)
*pending execution of Change Order No. 2

- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. The 15 day public comment period is complete. No response from NYS DEC has been received.

