

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: December 9, 2020

From: Dustin J. Clark, P.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek Sewer Project
– Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Go/No-Go Decision by December 18, 2020
- B&L Agreement Amendment

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 53,500 LF of water main has been installed. This is approximately 36% of the total length.
 - WD Malone has 2 mainline crews, a directional drill crew, and 2 water service crews onsite. Approximately 175 services have been installed. This is approximately 30% of the total services.
 - Payment Application No. 4 has been disbursed to WD Malone. Payment Application No. 5 has been submitted.
 - Work continues on project easements.
 - At minimum, progress will slow during Winter months. The Contractor has indicated they intend to shut-down if weather doesn't allow them to continue progressing sufficiently. There is ample time within their Contract such that a winter shut-down does not appear to preclude them from completing the work within the Contract timeframe.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Construction Start – August 2020
 - Construction Completion – Spring 2022

