

Memo



To: Sandy Creek Town Board
From: Dustin Clark, P.E.
Date: 5/11/2016
Re: Board Update – WD1, WD2 and potential WD3

Water District No. 1

- ✓ Contract Nos. 1, 2 and 3 – completed
- ✓ Contract No. 4 – one year inspection by 7/6/16
- ✓ Contract No. 5
 - Minor punch list items remain that will be addressed within the next few weeks
 - Final Payment will likely be ready for June.
 - One year inspection by 12/3/16
- ✓ Contract No. 6
 - Contract 6 was awarded to North Country Contractors for the entire Route 3 section from Koster Road to just North of Elms Road.
 - Pre-construction meeting tentatively set for May 23rd.
 - Construction likely to begin the week of May 23rd and last approximately 1 month.

Water District No. 2

- ✓ Contract No. 1 – North Country Contractors
 - Substantial Completion issued 12/3/15
 - Final restoration and punch list items will be addressed within the next few weeks.

Water District No. 3

- ✓ Feasibility Study
 - A joint meeting with Richland has been scheduled for June 1st at 7PM at the Sandy Creek Town Hall.
 - With feedback from the Towns, the project service area and project will be refined and B&L will complete the Preliminary Engineering Report (PER).
 - Public Informational meetings will be scheduled for this summer to discuss the project.