

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** June 8, 2016

**From:** Dustin Clark, P.E.

**Project No.:** 1001.003, 1001.004 and  
1001.005

**Subject:** Board Update – WD1, WD2 and  
potential WD3

---

Water District No. 1

- ✓ Contract Nos. 1, 2 and 3 – completed
- ✓ Contract No. 4 – one year inspection by 7/6/16
- ✓ Contract No. 5
  - Minor punch list items remain that will be addressed within the next few weeks
  - Final Payment will likely be ready for the next board meeting.
  - One year inspection by 12/3/16
- ✓ Contract No. 6
  - Contract 6 was awarded to North Country Contractors for the entire Route 3 section from Koster Road to just North of Elms Road.
  - Pre-construction meeting was held on June 1st.
  - NCC is awaiting approval from EFC of their M/WBE Utilization Plan before then can start.
  - Construction will last approximately 1 month.

Water District No. 2

- ✓ Contract No. 1 – North Country Contractors
  - Substantial Completion issued 12/3/15
  - Contractor has performed much of the punch list/restoration items.
  - Final Payment will likely be ready for the next board meeting.

RECEIVED

JUN 08 2016

TOWN OF SANDY CREEK  
TOWN CLERK



## Water District No. 3

### ✓ Feasibility Study

- A joint meeting with Richland was held on June 1<sup>st</sup> at 7PM at the Sandy Creek Town Hall.
- With feedback from the Towns and additional survey responses, B&L is evaluating alternatives to the project area.
- A revised map will be distributed showing the alternatives
- Public Informational meetings will be scheduled for this summer to discuss the project.

