

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: July 13, 2016

From: Dustin Clark, P.E.

Project No.: 1001.003, 1001.004 and
1001.005

Subject: Board Update – WD1, WD2 and
potential WD3

Water District No. 1

- ✓ Contract Nos. 1, 2, 3 and 4 - completed
- ✓ Contract No. 5
 - Minor punch list items have been addressed
 - Final Payment is prepared for tonight's meeting
 - Change Order No. 1 is also prepared for board approval at tonight's meeting. The Change Order includes installing additional water services and relocating hydrants on Elms Road and Rt. 3 as well as an over/under quantity adjustment. The total amount of Change Order No. 1 is \$13,566.38
 - One year inspection by 12/3/16
- ✓ Contract No. 6
 - Contract 6 was awarded to North Country Contractors for the entire Route 3 section from Koster Road to just North of Elms Road.
 - Pre-construction meeting was held on June 1st.
 - Construction started on July 12th (yesterday) and is expected to be completed in approximately 1 month.



Water District No. 2

- ✓ Contract No. 1 – North Country Contractors
 - Substantial Completion issued 12/3/15
 - The Contractor has taken a first run through the punch list and remaining project items are minor in nature.
 - B&L has prepared the final payment to NCC for board approval tonight.

Water District No. 3

- ✓ Feasibility Study
 - A joint meeting with Richland was held on June 1st at 7PM at the Sandy Creek Town Hall.
 - An additional meeting was held with B&L, Richland Town Board and Richland WAC with minor changes. One of Richland's goals is to have a second transmission main from Schoeller Well Site installed with the project.
 - The follow-up responses from CR 15, CR 62, Elms, Hadley, Sawmill and Weaver have been incorporated into the overall responses.
 - Based on feedback from the Town's, the maps and project have been updated
 - An updated map is prepared for the Board's review tonight.
 - A Public Informational Meeting has been scheduled for August 7th at the Elms
 - We are targeting a draft report to the Towns by the end of the month, with a final PER to EFC by mid-August.

