

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: July 8, 2020

From: Dustin Clark, P.E.
Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek Sewer Project
– Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Revised REDI Grant Scope of Services– accepted. EFC is working on the General Disbursement Agreement
- Project budgets are being updated
- Interest survey to begin very soon

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - The construction contract was awarded to WD Malone on May 6 at a special Town of Sandy Creek meeting.
 - Bonds and Insurances were reviewed by the Town of Sandy Creek’s Attorney.
 - Agreement has been signed by both the Town of Sandy Creek and WD Malone.
 - Submittals have been reviewed and approved/returned.
 - MWBE utilization plan was submitted to EFC. EFC responded with comments (twice) on the plan, which have been addressed and resubmitted. Construction is on hold until MWBE utilization plan has been approved.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Anticipated Construction Start – July 2020 (dependent upon MWBE Utilization Plan Approval)
 - Construction Completion – Spring 2022

