

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: August 11, 2021

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 119,500 LF of water main has been installed. This is approximately 80% of the total length.
 - 390 water services have been installed. This is approximately 66% of the total water services.
 - There is currently one mainline crew onsite as well as two drill crews. The mainline crew is working on County Route 2 in Richland.
 - Supply chain issues have resulted in a shortage of PVC pipe. WD Malone is currently unable to get 10" PVC water main which has resulted in a delay for one mainline crew. The pipe supplier is unsure when this situation will be resolved.
 - Payment Application #10 was submitted by WD Malone.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues. A conference call was held to discuss a plan for short-term financing moving forward.
 - State Comptroller's office has given verbal indication that they have all documents needed for increase in project cost. Formal approval is still pending. Comptroller approval is required before \$3M project increase can be approved.
- Schedule
 - Construction Restart – April 2021
 - Substantial Completion – November 2021 (Base Area only)
 - Overall Construction Completion – Spring 2022
- Additional Sections
 - Contingent on State Comptroller Approval
 - Contractor time extensions likely to accompany additional sections – Unknown at this time when work would be completed
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. The 15 day public comment period is complete.

