
Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: September 8, 2021

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 128,500 LF of water main has been installed. This is approximately 86% of the total length.
 - 390 water services have been installed. This is approximately 66% of the total water services.
 - There is currently one service crew, one restoration crew, and one drill crew onsite.
 - PVC pipe shipments have resumed.
 - Payment Application #11 was submitted by WD Malone.
 - Agreement to move pressure reducing valve vault is being reviewed by the Town of Sandy Creek's attorney. Once all parties have signed, WD Malone will be given go ahead to move vault. All work to move the vault is expected to take one week.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues. A conference call was held to discuss a plan for short-term financing moving forward.
 - State Comptroller's office has given verbal indication that they have all documents needed for increase in project cost. Formal approval is still pending. Comptroller approval is required before \$3M project increase can be approved.
- Schedule
 - Construction Restart – April 2021
 - Substantial Completion – November 2021 (Base Area only)
 - Final Completion – Spring 2022
- Additional Sections
 - Contingent on State Comptroller Approval
 - Contractor time extensions likely to accompany additional sections – Unknown at this time when work would be completed
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. The 15 day public comment period is complete.

