
Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: June 9, 2021

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Approximately 79,500 LF of water main has been installed. This is approximately 53% of the total length.
 - 359 water services have been installed. This is approximately 67% of the total water services.
 - There are currently two mainline crew's onsite as well as two drill crews. One mainline crew is working on Canning Factory Road in Richland and the other is working in Sandy Creek.
 - Payment Application #8 was submitted by WD Malone.
 - Pressure Reducing Valve Vault was installed partially outside of the road right-of-ways at the corner of Hilton Road and County Route 62 in Sandy Creek.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller's office requested additional documents which were submitted on May 25. Comptroller approval is required before \$3M project increase can be approved.
- Schedule
 - Construction Restart – April 2021
 - Substantial Completion – November 2021 (Base Area only)
 - Overall Construction Completion – Spring 2022
- Additional Sections
 - Contingent on State Comptroller Approval
 - Contractor time extensions likely to accompany additional sections – Unknown at this time when work would be completed
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – also contingent on NYSDEC permit - NYS DEC issued a Notice of Complete Application for the CEHA variance request as well as a preliminary variance denial. There is a 15 day public comment period currently ongoing.

