

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: April 14, 2021

From: Brett M. McVoy, I.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- DEC has approved final Study Memorandum. Final payment request can be submitted to REDI.

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - WD Malone returned on April 5th.
 - There is currently one crew onsite performing restoration work. More crews are scheduled to return soon.
 - No payment application was submitted this month.
 - NYS DEC issued a Notice of Incomplete Application for the CEHA variance request. Coordination is ongoing to draft a response.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller's office requested additional documents which have been provided. Review is ongoing.
- Steps to Proceed
 - Construction Restart – April 2021
 - Construction Completion – Spring 2022

