

## Barton & Loguidice, D.P.C.

**Memo To:** Sandy Creek Town Board

**Date:** August 10, 2022

**From:** Dustin J. Clark, P.E.  
Anthony Young, P.E.  
Brett McVoy, I.E.

**Project No.:** 1001.005.001  
1001.010.001  
1001.011.001

**Subject:** Board Update – WSA 3, WSA 4, WD1 Sunset Lane

---

### Water District No. 1 Sunset Lane Update:

- WD Malone is in the process of pressure/bacteriological testing main.
- Once DOH approval is received, services will be installed.

### Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
  - All water services are expected to be completed within the next month and then restoration will begin
  - Payment Application No. 19 was submitted late by WD Malone
    - Payment was delayed
  - Payment Application No. 20 was submitted by WD Malone
  - Approximately \$200,000 of contingency funds remain for additional work/equipment purchasing.
- Schedule
  - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
  - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
  - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – NYS DEC hearing is being rescheduled but a date hasn't been set

### Water Service Area No. 4 Update:

- Interest Survey results after second mailing:
  - Percent Returned: 47%
  - Percent in Favor of Water: 50%
  - Percent in Favor of Water for \$100/month: 35%

