
Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: July 13, 2022

From: Dustin J. Clark, P.E.
Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.010.001
1001.011.001

Subject: Board Update – WSA 3, WSA 4, WD1 Sunset Lane

Water District No. 1 Sunset Lane Update:

- WD Malone is currently installing main line on Sunset Lane.
- One day of main line installation remains.

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - All water main for the Joint Water Project has been installed with the exception of a 170 foot section in Richland.
 - Pipeline crew will transition to service crew upon completion of Sunset Lane.
 - Restoration work has still not started. WD Malone has stated that they intend to finish all remaining installation and then transition the onsite crew to a restoration crew.
 - Payment Application No. 19 has **not** been submitted by WD Malone.
- Schedule
 - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – NYS DEC hearing has tentatively been scheduled to begin on August 29. There will be a public comment session and then a hearing with two judges the following day. More information will be shared as it becomes available.

Water Service Area No. 4 Update:

- Second round of interest surveys are being returned and responses are being recorded.
- Percent Returned: 45%
- Percent in Favor of Water: 50%
- Percent in Favor of Water for \$100/month: 35%

