

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: February 9, 2022

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - **WD Malone shut down for the winter on January 7th. Work will resume in the spring.**
 - Payment Application #15 was disbursed to WD Malone.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Change Order No. 2 has been approved by EFC and USDA RD.
- Schedule
 - Construction Restart – April 2022 (anticipated)
 - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – **CEHA Variance Request was formally denied in a letter from NYSDEC on February 8, 2022.**

Water Service Area No. 4 Update:

- Interest Surveys are being prepared and will be distributed soon.
- Schedule Workshop Meeting No. 1 with Town Board

Water District No. 1 Sunset Lane Update:

- SEQR Part 2 and Part 3
- Plans and Specifications were submitted to Oswego County Department of Health (DOH) on January 20th.
- Comments were received from DOH on February 4th.
- B&L is currently working on a response to DOH comments which will be submitted within the coming days.
- After DOH approval is received, the project will be advertised for bids.

