

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** March 10, 2021

**From:** Anthony M. Young, P.E.

**Project No.:** 1001.005.001  
1001.008.002

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project

---

Sewer Project Update:

- DEC comments have been responded to.

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - WD Malone shutdown for the winter on January 15<sup>th</sup>.
  - Payment Application No. 7 has been disbursed to WD Malone.
  - NYS DEC has received CEHA variance application and it is being reviewed. DEC requested an extension for their review. The new “completeness” due date is March 19.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues.
  - State Comptroller Application was submitted December 23<sup>rd</sup> and is currently in review.
- Steps to Proceed
  - Construction Restart – April 2021
  - Construction Completion – Spring 2022

