

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** March 9, 2022

**From:** Dustin J. Clark, Anthony Young, Brett McVoy

**Project No.:** 1001.005.001  
1001.010.001  
1001.011.001

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project

---

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
  - WD Malone shut down for the winter on January 7th.
  - Construction Kickoff Meeting scheduled for next week. Construction expected to resume this month.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues.
  - Change Order No. 2 has been approved by EFC and USDA RD.
- Schedule
  - Construction Restart – March 2022 (anticipated)
  - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
  - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
  - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – **CEHA Variance Request was formally denied in a letter from NYSDEC on February 8, 2022.**

Water Service Area No. 4 Update:

- Interest Surveys are being prepared and will be distributed soon.

Water District No. 1 Sunset Lane Update:

- Plans and Specifications were submitted to Oswego County Department of Health (DOH) on January 20<sup>th</sup>.
- B&L responded to DOH comments on March 8<sup>th</sup>.
- Once DOH approval is received, the project will be advertised for bids.

