

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: April 13, 2022

From: Dustin J. Clark, Anthony Young, Brett McVoy

Project No.: 1001.005.001
1001.010.001
1001.011.001

Subject: Board Update – WSA 3, WSA 4, WD1 Sunset Lane

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - Construction has resumed. One directional drill crew and one pipeline crew. Both crews are working on New York State Route 3.
 - A rock drill is scheduled to complete a stream crossing on County Route 62 which failed last year. Once completed, County Route 62 can be finished.
 - Restoration work may begin once ground warms/dries.
- Schedule
 - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – CEHA Variance Request was formally denied in a letter from NYSDEC on February 8, 2022. **An appeal letter was submitted to NYS DEC. Further information to follow.**

Water Service Area No. 4 Update:

- Interest Surveys have been mailed.
- Results will be compiled and presented at the May board meeting.
- Villages of Lacona & Sandy Creek are both interested in evaluating the possibility of a joint water project.

Water District No. 1 Sunset Lane Update:

- Bids were opened on April 12.
- Three bidders:
 - F.P. Kane Construction - \$127,000.00
 - R.B. Robinson Contracting - \$129,427.00
 - **W.D. Malone Trucking & Excavation - \$104,000.00**
- WD Malone is the apparent low bidder, and the bid is complete and correct
- Notice of Award is ready for signature if Town decides to proceed.

