

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: May 11, 2022

From: Dustin J. Clark, P.E.
Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.010.001
1001.011.001

Subject: Board Update – WSA 3, WSA 4, WD1 Sunset Lane

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - One rock drill crew and one pipeline crew are currently onsite. The pipeline crew is working on Seber Shores Road and the rock drill crew is finishing the stream crossing on County Route 62. Pipe was installed today; cleanup work will be completed this week.
 - Restoration work has not been started.
 - Payment Application No. 17 has been submitted by WD Malone.
- Schedule
 - Substantial Completion – December 31, 2022 (Base Bid and Additives No. 1 - 9)
 - Final Completion – Spring 2023 (Base Bid and Additives No. 1 - 9)
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – CEHA Variance Request was formally denied in a letter from NYSDEC on February 8, 2022. **An appeal letter was submitted to NYS DEC. Further information to follow.**

Water Service Area No. 4 Update:

- Interest Surveys are being returned and responses are being recorded.
- Percent Returned: 39%
- Percent in Favor of Water: 47%
- Percent in Favor of Water for \$100/month: 33%

Water District No. 1 Sunset Lane Update:

- WD Malone's Bonds and Insurances were review reviewed and approved by the Town's attorney. Agreement has been signed and executed.
- Notice to Proceed has been issued to WD Malone.
- Easements are still needed (3 remaining).

