

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: May 12, 2021

From: Brett M. McVoy, I.E.

Project No.: 1001.005.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - WD Malone’s restoration crew returned on April 5th. Mainline crews returned on May 10th.
 - There are currently two mainline crews onsite as well as one crew performing restoration work. One mainline crew is working on Hilton Road/County Route 62 and the other is working in Richland.
 - No payment application was submitted this month because only restoration work was completed.
 - NYS DEC issued a Notice of Incomplete Application for the CEHA variance request. A response to NYS DEC is being finalized.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - State Comptroller’s office requested additional documents which are being compiled.
- Steps to Proceed
 - Construction Restart – April 2021
 - Construction Completion – Spring 2022

