

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: July 11, 2018

From: George Kalkowsky, P.E.

Project No.: 1001.005.001
1001.008.001

Subject: Board Update – Richland/Sandy Creek
Joint Water Project (Richland WD5),
Sandy Creek Sewer Feasibility Study

Sewer Project Update:

- Interest survey – Town Board to commission survey tonight, B&L will print them and deliver by July 13th. Town will apply label and stamp and mail out July 18th – 20th.
- Public Information meetings
 - July 25th 6PM at Town Hall
 - July 29th 10AM at Sportsmen’s Club

Water Project Update:

- Current Activity
 - Survey on schedule to complete mid-August. Design can commence once receive the survey or portions of the survey.
 - Archaeological - Archaeological Consulting Experts LLC - Field work (shovel tests) through July and possibly August with report to follow.
 - Soil Borings – CME Associates, Inc. - Throughout summer. Not started yet.
 - Environmental Site Reviews – B&L, ongoing. Grete on site today.
- Project Financing
 - August 1st closing on Bond Anticipation Note (BAN).
 - DWSRF Application submitted in June. Typically takes a few months after they receive the application. BAN will be rolled into Interest Free Short Term Financing through EFC once approved this Fall.
 - Application for Water Infrastructure Improvement Act (WIIA) Grant will be re-submitted this year – up to \$3M Grant possible. Deadline – September 7th.



Water Project Update (cont'd):

- USDA Rural Development financing application submitted. B&L is coordinating Environmental items.
 - Potential for alternative financing and additional grant.
- Steps to Proceed
 - Engineering Design
 - Easement parcel title search
 - Obtain easements
 - Design completion
 - Regulatory Review / Permitting
 - Bidding
 - TARGET Construction Start - Summer 2019

