

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: August 12, 2020

From: Jacqueline Novak
Anthony Young, P.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek Sewer Project
– Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Revised REDI Grant Scope of Services– accepted. EFC General Disbursement Agreement needs to be approved
- Project budgets updated
- Interest surveys to be sent soon
- Schedule Public Informational Meeting

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Construction is expected to start Thursday, August 13th on Sherman Lacy Road.
 - Payment Application No. 1 has been submitted by WD Malone. This payment application covers **only** stored material.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Anticipated Construction Start – August 2020
 - Construction Completion – Spring 2022

