

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: September 14, 2022

From: Dustin J. Clark, P.E.
Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.010.001
1001.011.001

Subject: Board Update – WD1 Sunset Lane, WSA 3, WSA 4

Water District No. 1 Sunset Lane Update:

- All water services have been installed. Only restoration remains
- Payment Application No. 1 was submitted by WD Malone

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - All water services have been installed with the exception of Valley Road in Town of Richland. These services are expected to be installed next week.
 - Restoration has begun. Top soil slinger is expected to be onsite starting this week.
 - WD Malone requested substantial completion on August 23. Preliminary substantial completion was issued and retainage was reduced from 5% to 2.5%.
 - There is still 4.6% of total construction contract in retainage when pipeline restoration is included
 - USDA Rural Development has begun releasing grant funds for payment applications
 - Payment Application No. 19 has been disbursed
 - Payment Application No. 20 is on hold until USDA RD funds are sent to the Town
 - Payment Application No. 21 was submitted by WD Malone
 - Approximately \$200,000 of contingency funds remain for additional work/equipment purchasing.
- Schedule
 - **Substantial Completion – Issued August 23, 2022**
 - Final Completion – Spring 2023
- Additional Sections
 - For N. Rainbow Shores / S. Sandy Pond Inlet in Sandy Creek – NYS DEC hearing is being rescheduled but a date hasn't been set

Water Service Area No. 4 Update:

- Tentative scheduling of joint meeting with Villages

