

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: September 9, 2020

From: Jacqueline Novak
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.008.002

Subject: Board Update – Sandy Creek Sewer Project
– Sandy Creek/Richland Joint Water Project

Sewer Project Update:

- Interest surveys have been mailed
- Public Informational Meeting is September 17th at 6:00p.m. via YouTube

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Construction has started. Approximately 15,000 LF of water main have been installed. This is approximately 10% of the total length.
 - WD Malone has 3 mainline crews onsite as well as a directional drill crew.
 - Work is currently underway on Whitney Lane, Chipman Lane, and Ivens Road.
 - Payment Application No. 1 has been disbursed to WD Malone. Payment Application No. 2 has been submitted.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Construction Start – August 2020
 - Construction Completion – Spring 2022



