

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** February 12, 2020

**From:** Anthony Young, P.E.  
Brett McVoy, I.E.

**Project No.:** 1001.005.001  
1001.008.001

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project  
– Sandy Creek Sewer Project

---

Sewer Project Update:

- REDI Grant Scope, Schedule and SEQR due February 14<sup>th</sup>.
  - Proposal
  - SEQR

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - Contract documents have been reviewed by USDA RD and a comment letter was issued on January 31<sup>st</sup>. A response is being drafted to address questions/comments.
  - Comment letter from NYSDOH was received on December 23<sup>rd</sup>. A response is being drafted to address questions/comments.
  - Coordination with NYS DEC is continuing.
  - Work continues on project easements.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues.
  - Process has started to increase the maximum amount to be expended
- Steps to Proceed
  - Obtain easements
  - Final Design completion
  - Regulatory Review / Permitting – through Winter 2019/2020
  - Bidding – Early 2020
  - TARGET Construction Start – Spring 2020

