

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** May 8, 2019

**From:** Anthony Young, P.E.  
Brett McVoy, I.E.

**Project No.:** 1001.005.001  
1001.008.001

**Subject:** Board Update – Richland/Sandy Creek Joint Water Project, Sandy Creek Sewer Feasibility Study

---

Sewer Project Update:

- Preliminary Engineering Report (PER) will be developed over the next few months.

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - Final design is near completion.
  - DEC & Army Corps permit application has been submitted.
  - Awaiting NYS DOT approval.
- Project Financing
  - Awaiting NYS EFC DWSRF for Short Term Interest Free Loan Closing.
- Steps to Proceed
  - Obtain easements
  - Final Design completion
  - Regulatory Review / Permitting – Spring 2019 – Fall 2019
  - Bidding – Fall 2019
  - TARGET Construction Start – Fall 2019

