



Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: June 13, 2018

From: Dustin Clark, P.E.
George Kalkowsky, P.E.

Project No.: 1001.005.001
1001.008.001

Subject: Board Update – Richland/Sandy Creek
Joint Water Project (Richland WD5),
Sandy Creek Sewer Feasibility Study

Sewer Project Update:

- Desktop evaluation of service areas, potential treatment options, project cost estimates and user cost estimates
- Sewer interest survey to be mailed in July
- Public Information meeting needs to be scheduled – Late July or August?

Water Project Update:

- Current Activity
 - Aerial imagery complete and delivered. Survey field work will continue through June. Design can commence once receive the survey.
 - Archaeological - Archaeological Consulting Experts LLC - Field work (shovel tests) through June and July with report in August
 - Soil Borings – CME Associates, Inc. - Throughout summer
 - Environmental Site Reviews – B&L, ongoing
- Project Financing
 - Hardship Financing = 30 year, interest free loan
 - Application for Water Infrastructure Improvement Act (WIIA) Grant will be re-submitted this year – up to \$3M Grant possible.
 - DWSRF Application materials are being prepared. DWSRF Application needed to close on short-term financing with NYSEFC. Typically takes a few months after they receive the application.



Water Project Update (cont'd):

- Recent inquiry from RD – potential grant/funding package. May have multiple funding packages to choose from!
- Steps to Proceed
 - Engineering Design
 - Easement parcel title search
 - Obtain easements
 - Design completion
 - Regulatory Review / Permitting
 - Bidding
 - TARGET Construction Start - Summer 2019

