

---

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** July 10, 2019

**From:** Dustin Clark, P.E.  
Anthony Young, P.E.  
Brett McVoy, I.E.

**Project No.:** 1001.005.001

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project

---

Sewer Project Update:

- Potential that project may qualify for REDI Grant – focus on Resiliency and Economic Development
- Preliminary Engineering Report (PER) will be developed over the next few months for system serving pond/lake shore area
- General Schedule:
  - Submit Project Description for REDI – August 2<sup>nd</sup>
  - Submit final project PER to REDI – by Labor Day (September 2<sup>nd</sup>)
  - NYSEFC Application to CWSRF – September 13<sup>th</sup>
- Get feedback on REDI grant applications – Winter 2019
- If successful, possibly re-send interest surveys at a lower project cost

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - Final design is near completion. Plans for Town review will be forthcoming.
  - CSX Railroad Crossing Applications submitted. All 3 applications have been approved and invoiced.
  - DEC & Army Corps permit application has been submitted. DEC indicated first round of comments last Friday.
  - NYS DOT approval has been received.
  - Work continues on project easements. Hoping for road ownership answers very soon from the title company & Rebekah.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues
- Steps to Proceed
  - Obtain easements
  - Final Design completion
  - Regulatory Review / Permitting – through Fall 2019
  - Bidding – Fall 2019
  - TARGET Construction Start – Fall 2019

