

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: January 8, 2020

From: Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.008.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project
– Sandy Creek Sewer Project

Sewer Project Update:

- REDI forms have been submitted. Need to finalize the scope of the REDI Grant
- Begin the REDI Grant scope items in early 2020

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - Contract documents are being review by NYSDEC and USDA RD.
 - Comment letter from NYSDOH was received on December 23rd. A response is being drafted to address questions/comments.
 - Work continues on project easements.
 - Report Addendum issued to increase maximum amount to be expended.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum about to be expended
- Steps to Proceed
 - Obtain easements
 - Final Design completion
 - Regulatory Review / Permitting – through Winter 2019/2020
 - Bidding – Early 2020
 - TARGET Construction Start – Spring 2020

