

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** February 10, 2021

**From:** Brett M. McVoy, I.E.

**Project No.:** 1001.005.001  
1001.008.002

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project

---

Sewer Project Update:

- B&L Agreement Amendment was approved by REDI.
- DEC comments have been received on the Memo. B&L will respond.

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - WD Malone shutdown for the winter on January 15<sup>th</sup>.
  - Approximately 63,000 LF of water main has been installed. This is approximately 42% of the total length.
  - Approximately 360 services have been installed. This is approximately 61% of the total services.
  - Payment Application No. 6 has been disbursed to WD Malone. Payment Application No. 7 has been submitted.
  - Railroad Crossing No. 3 (County Route 28 in Richland) was attempted and failed twice using conventional bore method due to unforeseen ground conditions. WD Malone submitted a price adjustment request to cover the cost of these two attempts. This is \$26,000 more than the original bid price. This bore can be attempted using a different method (directional drill) for approximately \$49,000. B&L recommends loop be completed. Contingency funds will be available after State Comptroller Approval.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues.
  - State Comptroller Application was submitted December 23<sup>rd</sup> and is currently in review.
- Steps to Proceed
  - Construction Restart – April 2021
  - Construction Completion – Spring 2022

