

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: March 11, 2020

From: Dustin Clark, P.E.

Project No.: 1001.005.001
1001.008.001

Subject: Board Update – Sandy Creek/Richland Joint Water Project
– Sandy Creek Sewer Project

Sewer Project Update:

- REDI Grant Scope – follow-up discussion with DEC scheduled for 3/16

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - DEC issued a final ruling that the water project cannot serve properties within the Coastal Erosion Hazard Area (CEHA). Approximately 47 parcels are affected. A letter to the affected residents will be mailed out this week.
 - Contract documents have been reviewed by USDA RD and a comment letter was issued on January 31st. A response is being drafted to address questions/comments.
 - Comment letter from NYSDOH was received on December 23rd. A response is being drafted to address questions/comments.
 - Coordination with NYS DEC is continuing. Permit is expected soon.
 - Project will be advertised for bid at the end of this week. The bid opening date is April 8th at 2 pm.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Project bidding – through 4/8/2020
 - Bid review, award, obtain final approvals – through April 2020
 - Commence Construction – May/June 2020
 - Construction Completion – Spring 2022

