

Barton & Loguidice, D.P.C.

Memo To: Sandy CreekTown Board

Date: April8, 2020

From: DustinClark, P.E.
Anthony Young, P.E.
Brett McVoy, I.E.

Project No.: 1001.005.001
1001.008.001

Subject: Board Update –Sandy Creek/Richland Joint Water Project
– Sandy Creek Sewer Project

Sewer Project Update:

- Revised REDI Grant Scope – submitted April 1 to DEC and REDI commission for their review.

Water Project Update:

- Activity Completed in Last Month and Current Activities
 - DEC issued two Notice of Complete Applications (one for Water Withdrawal and one for Water Distribution). Coordination continues for final permit issuance.
 - Contract documents have been reviewed by USDA RD and a comment letter was issued on January 31st. A response was submitted and RD comments have been satisfied.
 - Comment letter from NYSDOH was received on December 23rd. A response was submitted and final approval is pending.
 - Construction Bids were opened for Joint Water Project today. An unofficial bid tabulation is attached to this memo. Bids will be reviewed in the coming days to determine the official low bidder.
 - Work continues on project easements.
- Project Financing
 - Coordination with EFC, RD, and Fiscal Advisors continues.
 - Process has started to increase the maximum amount to be expended
- Steps to Proceed
 - Bid review, award, obtain final approvals – through April 2020
 - Commence Construction – May/June 2020
 - Construction Completion – Spring 2022

