

**Barton & Loguidice, D.P.C.**

**Memo To:** Sandy Creek Town Board

**Date:** May 13, 2020

**From:** Dustin Clark, P.E.  
Anthony Young, P.E.  
Brett McVoy, I.E.

**Project No.:** 1001.005.001  
1001.008.001

**Subject:** Board Update – Sandy Creek/Richland Joint Water Project  
– Sandy Creek Sewer Project

---

Sewer Project Update:

- Revised REDI Grant Scope of Services– submitted today

Water Project Update:

- Activity Completed in Last Month and Current Activities
  - DEC issued two permits, one for Water Distribution within the Towns of Sandy Creek and Richland, and one for water withdrawal at the Town of Richland Schoeller Well Site.
  - USDA has concurred on all contract documents and bid documents.
  - NYS DOH has issued approval of plans and specifications.
  - The construction contract was awarded to WD Malone on May 6 at a special Town of Sandy Creek meeting.
  - Work continues on project easements.
- Project Financing
  - Coordination with EFC, RD, and Fiscal Advisors continues.
  - Process has started to increase the maximum amount to be expended
- Steps to Proceed
  - Review contractors bonds, insurances, and submittals. – through May 2020
  - Anticipated Construction Start – June 2020
  - Construction Completion – Spring 2022

