

Barton & Loguidice, D.P.C.

Memo To: Sandy Creek Town Board

Date: January 11, 2023

From: Dustin J. Clark, P.E.
Anthony M. Young, P.E.
Brett M. McVoy, P.E.

Project No.: 1001.005.001
1001.010.001
1001.011.001

Subject: Board Update –WSA 3, WSA 4

Water Service Area No. 3 Update:

- Activity Completed in Last Month and Current Activities
 - Project is complete.
 - \$30,000 will be withheld until spring to ensure that restoration withstands winter
- Schedule
 - **Substantial Completion – Issued August 23, 2022**
 - Final Completion – Spring 2023
- Coastal Erosion Hazard Area
 - NYS DEC hearing has been cancelled.
 - Mike Fogel has recommended submitting a new variance application with additional supplemental information. This will start the variance process over from the start.
 - B&L worked with Mike to determine the scope of B&L's effort
 - Estimated fee is \$18,000 to complete a new variance application
 - In order to move forward, the Town Board needs to agree to submit a new variance since they would be the applicant and the CEHA group needs to agree to cover B&L's fee via the established escrow account.

Water Service Area No. 4 Update:

- On hold

